

1. 측정결과 - 2023. 08. 04.

측정 장비 (종류/수량)	시료번호	측정 지점	유량 (ℓ/분)	측정 일시 (분)	측정 결과 (f/cc)	검출석면의 종류
SARA-5100 / 8대	#1	부지경계선1	9.94	125	0.0020	N/A
	#2	부지경계선2	9.91	125	0.0020	N/A
	#3	부지경계선3	9.95	125	0.0024	N/A
	#4	부지경계선4	9.94	125	0.0020	N/A
	#5	작업장주변	9.96	125	0.0024	N/A
	#6	위생설비입구	9.95	45	0.0026	N/A
	#7	폐기물보관지점1	9.91	45	0.0026	N/A
	#8	폐기물보관지점2	9.94	45	0.0029	N/A

- 측정시간(시작, 종료)은 측정사진대지 참조.

- 석면안전관리법 시행령 석면배출허용기준 0.01개/cc 이하

## 2. 측정사진

투입장비 종류 / 수량 SARA-5100 / 8대

측정지점	비산측정 시작 사진	비산측정 종료 사진	결과(f/cc)
부지경계선1			0.0020
	측정 시작 시간 08:40	측정 종료 시간 10:45	
부지경계선2			0.0020
	측정 시작 시간 08:42	측정 종료 시간 10:47	
부지경계선3			0.0024
	측정 시작 시간 08:44	측정 종료 시간 10:49	
부지경계선4			0.0020
	측정 시작 시간 08:46	측정 종료 시간 10:51	
작업장주변			0.0024
	측정 시작 시간 08:50	측정 종료 시간 10:55	

측정지점	비산측정 시작 사진	비산측정 종료 사진	결과(f/cc)
위생설비 입구	 <p data-bbox="363 548 630 582">측정 시작 시간 08:55</p>	 <p data-bbox="785 548 1051 582">측정 종료 시간 09:40</p>	0.0026
폐기물 보관지점1,2	 <p data-bbox="363 898 630 931">측정 시작 시간 11:01</p>	 <p data-bbox="785 898 1051 931">측정 종료 시간 11:46</p>	0.0026